



Jackson & Nobles Counties Judicial Ditch No. 13

Newsletter

October 2021



OCTOBER 2021 PROJECT STATUS

CONSTRUCTION STATUS – BID PACKAGE 1 (OPEN DITCH)

Construction on Bid Package 1 has now transitioned from tree clearing to ditch cleaning. Ditch cleaning began in August at the 375th Avenue crossing. Currently, Ditch cleaning has been completed up to station 170+00 (1500' downstream of CSAH 5). Ditch cleaning has been going well with sandy soils and varying water levels slowing contractor slightly. Aside from a few things, side sloping and tile outlets have been completed up to the 360th Avenue crossing. Noomen Excavating will continue to work upstream and once crops are removed final leveling of spoil piles will be completed. The Substantial Completion deadline for the project is December 30, 2021 with a Final Completion deadline of January 30, 2022.

CONSTRUCTION STATUS – BID PACKAGE 2 (STORAGE BASIN #1)

Reker Construction & Aggregate LLC has began construction of the retention pond. As of 10-1-2021 Reker Construction has completed roughly 36% of excavation. Following excavation, Reker will install the culvert and complete all finish work. Construction has progressed smoothly with some minor design changes. A major change to the project, is eliminating the spoil placement on the north side of the ditch. This saves on additional costs to strip black dirt as well as temporary damages. Majority of the spoils from the pond will be stockpiled (due to being gravel/sand) or relocated on the south side of the ditch instead.

The Substantial Completion deadline for the project is December 30, 2021 with a Final Completion deadline of January 30, 2022.

PROJECT CONTACTS

PROJECT ENGINEER

Chuck Brandel, ISG

Senior Civil Engineer

507-387-6651

Chuck.brandel@isginc.com

Jacob Rischmiller, ISG

Civil Engineer

612-499-1081

Jacob.Rischmiller@isginc.com

PROJECT MANAGER

Chris Adams, ISG

Project Manager

507-387-6651

Chris.adams@isginc.com

CONSTRUCTION FIELD REP

Dalton Grose, ISG

Construction Administrator

507-327-2485

Dalton.grose@isginc.com

DRAINAGE AUTHORITY

Dave Macek, Jackson County

Drainage Supervisor

507-847-2525

Dave.Macek@co.jackson.mn.us

Zach Reker, Nobles County

Ditch Manager

507-360-6487

ZReker@co.nobles.mn.us



Jackson & Nobles Counties Judicial Ditch No. 13

Newsletter

October 2021

CONSTRUCTION STATUS – BID PACKAGE 3 (TILE)

Dirt Proz LLC plans to begin construction in late fall of 2021. The Substantial Completion deadline for the project is May 1, 2022 with a Final Completion deadline of August 1, 2022.

Please feel free to reach out to Dalton Grose (ISG) at 507-327-2485 with any questions or concerns.

For latest drone footage, follow link: <https://tinyurl.com/2sk9wc24>

